Tender Name:Providing cement concrete roads to 1st A main 2nd Main and cross roads at Attur Layout in Ward No.03

Name of works

Date of Measurement :

Detailed Measurements

Item	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
13	Providing and fixing RCC precast Slabs of 0.10 m thick of CC 1:2:4 with 20 mm and down size graded granite metal , machine mixed , including cost of all material , labour , HOM of Machinery , curing complete and as per the direction of engineer in charge of							
	For Drain							
	6th cross	LHS	1	30.00	0.75		22.50	
		LHS	1	21.20	0.75		15.90	
		RHS	1	30.00	0.75		22.50	
		RHS	1	21.20	0.75		15.90	
	5th cross	LHS	1	30.00	0.75		22.50	
		LHS	1	1.20	0.75		0.90	
		RHS	1	30.00	0.75		22.50	
		RHS	1	26.40	0.75		19.80	
	cross road		1	12.40	0.75		9.30	
	4th cross		1	13.80	0.75		10.35	
		LHS	1	21.00	0.75		15.75	
		LHS	1	30.00	0.75		22.50	
		LHS	1	3.70	0.75		2.78	
		RHS	1	30.00	0.75		22.50	
		RHS	1	3.70	0.75		2.78	
	3rd cross	LHS	1	30.00	0.75		22.50	
		LHS	1	25.00	0.75		18.75	
		RHS	1	30.00	0.75		22.50	
		RHS	1	25.00	0.75		18.75	
	SVR medicals	LHS	1	6.50	0.75		4.88	
		LHS	1	30.00	0.75		22.50	
		LHS	1	26.00	0.75		19.50	
		LHS	1	30.00	0.75		22.50	
		LHS	1	26.00	0.75		19.50	
	Kalikamba road	LHS	1	30.00	0.90		27.00	
		LHS	1	30.00	0.90		27.00	
		LHS	1	27.30	0.90		24.57	
		RHS	1	30.00	0.90		27.00	
		RHS	1	30.00	0.90		27.00	
		RHS	1	1.70	0.90		1.53	
		RHS	1	22.10	0.90		19.89	
	cross road	LHS	1	18.70	0.75		14.03	
		RHS	1	19.00	0.75		14.25	
	5th main	LHS	1	30.00	0.75		22.50	
		LHS	1	30.00	0.75		22.50	

E.E. (Project)

Contractor

Assistant Engineer
30/4/18

Newzen Consultants Bangalore

Asst Executive Engineer

		LHS	1	30.00	0.75		22.50	
		LHS	1	3.70	0.75		2.78	
		RHS	1	30.00	0.75		22.50	
		RHS	1	30.00	0.75		22.50	
		RHS	1	30.00	0.75		22.50	
		RHS	1	3.70	0.75		2.78	
	Opp side	LHS	1	18.00	0.75		13.50	
		RHS	1	19.00	0.75		14.25	
	2nd main	LHS	1	10.30	0.75		7.73	
		LHS	1	30.00	0.75		22.50	
		LHS	1	30.00	0.75		22.50	
		LHS	1	30.00	0.75		22.50	
		LHS	1	14.70	0.75		11.03	
		RHS	1	30.00	0.75		22.50	
		RHS	1	30.00	0.75		22.50	
		RHS	1	30.00	0.75		22.50	
		RHS	1	29.00	0.75		21.75	
	Opp side	LHS	1	7.40	0.75		5.55	
		LHS	1	10.00	0.75		7.50	
		RHS	1	21.00	0.75		15.75	
						Present Qty	**954.69**	**Sqm**

Checked.
5/6/18
E.E. (Project)

Contractor

Assistant Engineer
30/4/18

Newzen Consultants Bangalore

Asst Executive Engineer

Tender Name:Providing cement concrete roads to 1st A main 2nd Main and cross roads at Attur Layout in Ward No.03

name of work.

Date of Measurement :

Detailed Measurements

Item	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
14	Providing and laying cement concrete using 20mm and down size granite jelly of ready mixed concrete (RMC) M20 for R.C.C works laid in 15cms thick layers and well compacted vibrating, curing, for raft foundation, column footing, main and secondary beams with all lead and lifts etc.,complete (exclusive of cost of steel and fabrication							
	cross road							
	Ch:0.00m to 18.90m		1	18.90	(3.00 + 3.00)/2	0.125	7.09	
	Kalikamba road							
	Ch:0.00m to 30.00m		1	30.00	(4.70 + 4.50)/2	0.125	17.25	
	Ch:30.00m to 60.00m		1	30.00	(4.50 + 4.25)/2	0.125	16.41	
	Ch:60.00m to 88.00m		1	28.00	(4.25 + 4.90)/2	0.125	16.01	
	3rd cross							
	Ch:0.00m to 30.00m		1	30.00	(3.60 + 4.90)/2	0.125	15.94	
	Ch:30.00m to 55.00m		1	25.00	(4.90 + 5.00)/2	0.125	15.47	
	4th cross							
	Ch:0.00m to 30.00m		1	30.00	(3.90 + 4.40)/2	0.125	15.56	
	Ch:30.00m to 60.00m		1	30.00	(4.40 + 4.30)/2	0.125	16.31	
	Ch:60.00m to 62.00m	E.E. (Project)	1	2.00	(4.30 + 4.40)/2	0.125	1.09	
	5th cross							
	Ch:0.00m to 30.00m		1	30.00	(5.10 + 5.30)/2	0.125	19.50	
	Ch:30.00m to 57.00m		1	27.00	(5.30 + 6.70)/2	0.125	20.25	
		E.E. (Project)	1	5.00	(5.50 + 4.80)/2	0.125	3.22	
	6th cross							
	Ch:0.00m to 30.00m		1	30.00	(3.90 + 4.25)/2	0.125	15.28	
	Ch:30.00m to 52.00m	Checked.	1	22.00	(4.25 + 3.80)/2	0.125	11.07	
	Deduct valve opening	5/6/18	-3	2.00	(2.00 + 2.00)/2	0.125	-1.50	
		E.E. (Project)				**Present Qty**	**188.94**	**Cum**

Contractor

Assistant Engineer
29/5/18

Newzen Consultants Bangalore

Asst Executive Engineer